
NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT

ADVERTISING SCHEDULE

FEDERAL FISCAL YEARS
2024-2025



May 2024

Advertisement Schedule Changes for NHDOT Managed Projects
from April 2024 to March 2025

Project Name	Project #	Previous Ad Date	Revised Ad Date	Explanation
PORTSMOUTH	43760	4/16/2024	4/23/2024	Moved to align with Funding Availability
LEE	44100	5/7/2024	5/28/2024	More time for Project Development
HAVERHILL-BATH	43445	6/11/2024	6/11/2024	Updated Project Name
SPRINGFIELD	20509	5/14/2024	8/13/2024	More time for Project Development (ROW & Utilities)
JAFFREY	16307	7/16/2024	8/13/2024	More time for Project Development
SALEM/WINDHAM WIM	44184		9/17/2024	New to Ad Schedule
HINSDALE/WINCHESTER/FITZWILLIAM	44187	7/2/2024	10/15/2024	More time for Project Development (Environmental)
STRATHAM	43001	1/27/2025	1/28/2025	Corrected Ad Date to a Tuesday
CHARLESTOWN-FITZWILLIAM RS	28956	3/11/2025	3/11/2025	Updated Project Name
MANCHESTER-HOOKSETT	43071A	11/19/2024	10/7/2025	More time for Project Development (Coordinate w/Bridge Projects)

NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT

ADVERTISING SCHEDULE

Fiscal Year
2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
October 2023				
MILTON-WAKEFIELD 44071 X-A005(331)	Contact Person: Ronald Grandmaison NH Route 16 Resurfacing of a section NH Route 16 [GRR *, Pave-T2-Resurf]	03-Oct-23	\$4,084,300 low-bid	\$4,084,300
BEDFORD 44030 X-A005(292)	Contact Person: Ronald Grandmaison Boynton St Resurfacing of tier 2 roadway in District 5 [GRR *, Pave-T2-Resurf]	10-Oct-23	\$884,700 low-bid	\$884,700
MANCHESTER-PEMBROKE 44069 X-A005(329)	Contact Person: Ronald Grandmaison US Route 3/NH Route 28 Resurfacing one section of US Route 3/NH Route 28 [GRR *, Pave-T2-Resurf]	10-Oct-23	\$5,907,600 low-bid	\$5,907,600
STATEWIDE SOUTH GUARDRAIL 43993 X-A005(281)	Contact Person: Kirk Mudgett Various Replacement of NCHRP-350 terminals with MASH terminals, in the southern portion of the state. [HSIP *, TRR *]	10-Oct-23	\$772,200 low-bid	\$540,600
CENTRAL TURNPIKE PAVING 44145	Contact Person: Sam Newsom Central Turnpike Paving Central Resurfacing [TRR *]	17-Oct-23	\$4,972,900 low-bid	\$0
COLEBROOK-COLUMBIA/STRATFORD 44029 X-A005(291)	Contact Person: Ronald Grandmaison US 3 Resurfacing various roadways in District 1 [GRR *, Pave-T2-Resurf]	17-Oct-23	\$2,993,900 low-bid	\$2,993,900
EASTERN TURNPIKE PAVING 44146	Contact Person: Sam Newsom Eastern Turnpike Paving Eastern Resurfacing [TRR *]	17-Oct-23	\$2,853,100 low-bid	\$0
JACKSON 40808 (LPA)	Contact Person: Leah Savage Valley Cross Road over Wildcat Brook Bridge Rehabilitation/Replacement - Valley Cross Rd over Wildcat Brook-Br. #153/066 [SAB *]	23-Oct-23	\$2,078,400	\$0
LEE/EPSOM-LEE 44019 X-A005(332)	Contact Person: Ronald Grandmaison US Route 4 & NH Route 125 Resurfacing sections of US Route 4 and NH Route 125 [Pave-T2-Resurf]	24-Oct-23	\$10,011,900 low-bid	\$10,011,900
October Monthly Total			\$34,559,000	\$24,423,000

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
November 2023				
BROOKLINE 41408 X-A005(227) (LPA)	Contact Person: Julie Avenant Bond Street over Nissitissit River Bridge Rehabilitation-Bond Street over Nissitissit River-Br. #088/074 [SAB *]	15-Nov-23	\$1,052,800	\$0
November Monthly Total			\$1,052,800	\$0
December 2023				
CLAREMONT 13248 X-MGS-STP-X-0131(039) (LPA)	Contact Person: Kevin Russell NH 12 NH 12 & NORTH STREET INTERSECTION RELOCATION {MUPCA AND Demo ID NH039 & NH059} [Ear-NH027, Ear-NH030, Ear-NH039, Ear- NH047, Ear-NH059, Ear-NH086, Federal-Aid- LPA, MUPCA*, NON-PAR (dot), NON-PAR (other), Other Fed Aid]	04-Dec-23	\$8,826,700	\$5,478,000
LEBANON 41366 X-A004(617) (LPA)	Contact Person: Kevin Russell Lahaye Drive Construct bicycle and pedestrian improvements along Lahaye Dr from NH Rte 120 to Mount Support Rd [TA *]	11-Dec-23	\$973,900	\$779,100
MANCHESTER 40428 X-A004(399) (LPA)	Contact Person: Tom Jameson Rail Trail Construct multi-use path along Baker St, Brown Ave, Dubisz St, and Sundial Ave. (14-25TAP) [TA *]	22-Dec-23	\$1,224,500	\$979,600
December Monthly Total			\$11,025,100	\$7,236,700
First Quarter Total			\$46,636,900	\$31,659,700
January 2024				
SALEM-DERRY 44028 X-A005(290)	Contact Person: Ronald Grandmaison NH Route 28 Resurfacing of NH Route 28 in District 5 [GRR *, NON-PAR (other), Pav e-T2-Resurf]	09-Jan-24	\$4,737,700 low-bid	\$4,737,700
STATEWIDE 44070 X-A005(330)	Contact Person: Ronald Grandmaison NH25/NH113, NH 11, NH 11D, NH 28, & NH 28A Resurfacing of sections of NH25/NH113, NH 11, NH 11D, NH 28, and NH 28A [ADA-Trans, Pav e-T2-Resurf]	16-Jan-24	\$9,738,300 low-bid	\$9,738,300
TURNPIKE STATEWIDE STRIPING 44147	Contact Person: Sam Newsom Turnpike Statewide Striping Statewide Striping [TRR *]	16-Jan-24	\$649,100 low-bid	\$0
NASHUA 43509 X-A005(118) (LPA)	Contact Person: Anthony Puntin Various streets downtown Installation of RRFB's, crosswalk visibility enhancemets at vaious streets along Main St.(AID) [NON-PAR (other), Other Fed Aid]	22-Jan-24	\$572,000	\$360,200

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
January 2024				
WOODSTOCK 42534 X-A004(896)	Contact Person: David Scott NH 175 Scour repairs at Woodstock 195/093 (NH175 over Pemi). [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	30-Jan-24	\$2,191,700 low-bid	\$2,191,700
January Monthly Total			\$17,888,800	\$17,027,900
February 2024				
BRIDGE WASHING 42939	Contact Person: Timothy Boodey Statewide Statewide Bridge Washing Contract - Tier 1 Roads [BET-BMT-HQ]	13-Feb-24	\$713,000 low-bid	\$0
STATEWIDE GUARDRAIL REPAIR NORTH 44530	Contact Person: Dana Lacasse I-93 Guardrail Repair North - I-93 Exit 20 to VT border [BET-STAL-HQ]	13-Feb-24	\$441,100 low-bid	\$0
STATEWIDE GUARDRAIL REPAIR SOUTH 44528	Contact Person: Sam Newsom FEET, I-293, I-93, I-95, NH 16 & Rt101 Central, Eastern Turnpikes, I-93 and Rt. 101 guardail repair on as needed basis. [BET-STAL-HQ, NON-PAR (other)]	13-Feb-24	\$1,276,300 low-bid	\$0
STATEWIDE GUARDRAIL REPAIR WEST 44529	Contact Person: Dana Lacasse I-93, I-393, I-89 Guardrail Repair Tier1 Roadways D2/5 (I-93 MM 38.4 to 57.0, I-393 & I-89) [BET-STAL-HQ]	13-Feb-24	\$636,100 low-bid	\$0
STATEWIDE PAVEMENT MARKINGS 44647	Contact Person: Lee Baronas Pavement Markings Pavement Marking Maintenance via Contractor. Limited to Stenciled and Transverse Markings. [BET-MAR-HQ, BET-STAL-HQ, NON-PAR (dot)]	13-Feb-24	\$495,600 low-bid	\$0
NEWINGTON - DOVER 11238S A005(301)	Contact Person: Jennifer Reczek SPAULDING TURNPIKE / LITTLE BAY BRIDGES Remove the superstructure General Sullivan Br & provide the most cost effective bike/ped connection [Bridg-HIB-Rehab-Rcn, NON-PAR (other), RAISE GRANT]	20-Feb-24	\$59,189,400	\$43,107,300
DISTRICT 1 16161M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 1 [Pave-T2-Resurf, Pave-T3-4-Resurf]	27-Feb-24	\$6,072,800 low-bid	\$0
DISTRICT 1 44446	Contact Person: Ronald Grandmaison Various Resurfacing of various Tier 2, 3 and 4 roadways in District 1 [Pave-T2-Resurf, Pave-T3-4-Resurf]	27-Feb-24	\$2,913,200 low-bid	\$0

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
February 2024				
DISTRICT 2 16162M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3 and 4 roadways in District 2 [Pave-T3-4-Resurf]	27-Feb-24	\$3,716,900 low-bid	\$0
DISTRICT 2 44447	Contact Person: Ronald Grandmaison Various Resurfacing of various Tier 2, 3 and 4 roadways in District 2. [Pave-T2-Resurf, Pave-T3-4-Resurf]	27-Feb-24	\$3,159,100 low-bid	\$0
DISTRICT 3 16163M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 3 [BET-RL-3, Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	27-Feb-24	\$5,486,200 low-bid	\$0
DISTRICT 4 16164M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 4 [BET-RL-4, Pave-T2-Resurf, Pave-T3-4-Resurf]	27-Feb-24	\$6,659,200 low-bid	\$0
DISTRICT 5 16165M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 5 [Pave-T2-Resurf, Pave-T3-4-Resurf]	27-Feb-24	\$3,803,800 low-bid	\$0
DISTRICT 6 16166M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 6 [BET-FA-6, BET-RL-6, Pave-T2-Resurf, Pave-T3-4-Resurf]	27-Feb-24	\$6,382,900 low-bid	\$0
EASTERN TPK STATEWIDE ITS R&R 42934	Contact Person: Charles Blackman Eastern TPK Statewide Eastern TPK Statewide ITS R&R [TRR *]	27-Feb-24	\$1,349,100 low-bid	\$0
February Monthly Total			\$102,294,700	\$43,107,300

March 2024

AUBURN 44167 X-A005(339)	Contact Person: Kirk Mudgett NH Route 121 Replacement of 60" cmp under Route 121, located 600 ft west of Bunker Hill rd. in Auburn. [CRDR *]	05-Mar-24	\$1,042,200 low-bid	\$1,042,200
NASHUA-MERRIMACK-BEDFORD 13761A	Contact Person: Wendy Johnson FE Everett Turnpike FE Everett Turnpike widening of a 2-lane section from Exit 8 (Nashua) to Exit 10 (Merrimack). [TPK *]	05-Mar-24	\$33,074,000 low-bid	\$0
PITTSBURG 42850F	Contact Person: Matthew Lampron US 3 Fuel system replacement at Pittsburg lower shed (PS101L) [FUEL CAPITAL, NON-PAR (dot)]	05-Mar-24	\$784,000 low-bid	\$0

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
March 2024				
LANCASTER-SHELBURNE RS 40844 X-A004(503)	Contact Person: Corey Spetelunas US Route 2 Installation of rumble strips along US Route 2. [HSIP *]	12-Mar-24	\$329,600	\$329,600
LITTLETON 41362 X-A004(605) (LPA)	Contact Person: Anthony Puntin Cottage Street, Mill Street, South Street, Meadow Street Const sidewalks along Cottage St, Mill St, South St, Meadow St, Mt. Eustis Rd, Bronson St [TA *]	18-Mar-24	\$1,466,800	\$1,167,600
MANCHESTER 44501	Contact Person: Sam Newsom I-293 Replacement of box beam along I-293 in Manchester [TRR *]	26-Mar-24	\$1,446,800 low-bid	\$0
LACONIA 26706 X-A005(214) (LPA)	Contact Person: Julie Avenant ACADEMY STREET OVER DURKEE BROOK BRIDGE REPLACEMENT-ACADEMY ST OVER DURKEE BROOK-BR. #121/037 [MOBIL, SAB *]	28-Mar-24	\$857,000	\$857,000
March Monthly Total			\$39,000,400	\$3,396,400
Second Quarter Total			\$159,183,900	\$63,531,600

April 2024

FREMONT 23793 (LPA)	Contact Person: Kevin Russell MARTIN RD Bridge Replacement-Martin Rd. over Piscassic River-Br. #155/133 [SAB *]	12-Apr-24	\$1,035,600	\$0
PELHAM 41751 X-A004(739) (LPA)	Contact Person: Anthony Puntin NH 128 & Sherburne Rd Intersection improvements at the intersection of NH128 & Sherburne Rd [CMAQ *]	22-Apr-24	\$1,245,700	\$996,600
PORTSMOUTH 43760 X-A005(230)	Contact Person: Sam Newsom I-95 Soundwalls/privacy fence along I-95 in Portsmouth [Federal-Aid Highway, TPK *]	23-Apr-24	\$14,170,300	\$14,170,300
SANDWICH-WOLFEBORO 44649	Contact Person: Ronald Grandmaison NH 109 Resurfacing NH 109 in Sandwich, Moultonborough, Tuf tonboro and Wolfeboro. [Pav e-T3-4-Rehab, Pav e-T3-4-Resurf]	23-Apr-24	\$1,870,000	\$0
April Monthly Total			\$18,321,600	\$15,166,900

May 2024

RUMNEY 27162 (LPA)	Contact Person: Nicholas Sanders BUFFALO ROAD OVER BROOK BRIDGE REPLACEMENT-BUFFALO RD OVER BROOK- BR. #093/082 [SAB *]	08-May -24	\$918,100	\$0
------------------------------	---	------------	-----------	-----

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
May 2024				
DERRY-LONDONDERRY 13065B A005(207)	Contact Person: Wendy Johnson Folsom Road Construction of a new connecting roadway from the I-93 Exit 4A 13065A project east (~ .4m) [Federal-Aid Bridge, Federal-Aid Highway , Federal-Aid Other, NON-PAR (other), Other Fed Aid]	14-May-24	\$29,348,600	\$28,505,700
AMHERST 40657 X-A005(221) (LPA)	Contact Person: Nicholas Sanders Thornton Ferry Road over Beaver Brook Bridge Replacement-Thornton Ferry Road over Beaver Brook-Br. #145/106 [MOBIL, SAB *]	15-May-24	\$1,385,500	\$1,385,500
STATEWIDE DURABLES 2024 44755 X-A005(567)	Contact Person: Julie Mathews Various Durable pavement markings [HSIP *]	21-May-24	\$2,604,000	\$2,604,000
SALEM 41750 X-A004(738) (LPA)	Contact Person: Nicholas Sanders Manchester & Lawrence Rail Line 0.3 miles of Bike-Ped trail along abandoned M&L rail line from Cluff Crossing to Rockingham Pk Blvd [CMAQ *]	23-May-24	\$706,800	\$565,400
WEBSTER 40810 X-A005(217) (LPA)	Contact Person: Kevin Russell Clothespin Bridge Road over Blackwater River Bridge Replacement-Clothespin BR Rd over Blackwater River-Br#121/103 & widening fishing access area [MOBIL, SAB *]	27-May-24	\$3,203,900	\$3,203,900
LEE 44100 X-A005(317)	Contact Person: David Scott Lee Hook Rd & NH152 Pres efforts on 2 brs in Lee - (103/078 Lee Hook Rd over Lamprey Riv & 050/055 NH152 over N River) [Bridg-T3-4-Main-Pres]	28-May-24	\$837,000	\$837,000
BOW 24223 (LPA)	Contact Person: Nicholas Sanders PAGE RD OVER BELA BROOK BRIDGE REPLACEMENT-PAGE RD OVER BELA BROOK- BR. #065/140 [SAB *]	30-May-24	\$1,511,300	\$0
MayMonthlyTotal			\$40,515,200	\$37,101,500

June 2024

STATEWIDE GUARDRAIL NORTH 44541 X-A005(521)	Contact Person: Kirk Mudgett Various Upgrade of guardrail terminals and other safety improvements in the northern part of the state. [HSIP *]	04-Jun-24	\$604,500	\$604,500
HAVERHILL - BATH 43445	Contact Person: David Scott NH135 NH 135 Bridge Preservation efforts for NH135 over Ammonoosuc River in Bath (Br. No. 071/063). [BET-BMT-BD, NON-PAR (dot)]	11-Jun-24	\$1,434,100	\$0

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
June 2024				
WENTWORTH 40648 (LPA)	Contact Person: Kevin Russell Frescoln Road over Rocky Branch Bridge Replacement-Frescoln Road over Rocky Branch-Br. #108/070 [SAB *]	15-Jun-24	\$704,200	\$0
CONWAY 42522 X-A004(891)	Contact Person: Timothy Dunn US 302 / East Conway Rd Implement intersection safety improvements [HSIP *]	18-Jun-24	\$4,003,300	\$4,003,300
SALEM 42884 X-A004(984) (LPA)	Contact Person: Nicholas Sanders Various Improve signal operation at 28 intersections to identify hardware and software upgrades needed. [CMAQ *, HSIP *]	19-Jun-24	\$1,292,700	\$1,042,500
SUTTON 44212	Contact Person: Kirk Mudgett Route 114 Replacement of 48" cmp in Sutton, carrying Thistle Brook under Route 114, just south of Village Rd [BET-DRG-HQ, NON-PAR (dot)]	25-Jun-24	\$590,600	\$0
WOODSTOCK 27713 X-A003(597)	Contact Person: Jennifer Reczek NH Route 175 Bridge Rehab of Red List bridge carrying NH 175 over Pemigewasset River (177/148) [Bridg-T3-4-Rehab-Rcn]	25-Jun-24	\$6,417,000	\$6,417,000
LONDONDERRY 42508 X-A004(880) (LPA)	Contact Person: Tom Jameson Harvey Rd. Webster Rd. Grenier Field Rd. Construct a 1 mile multi-use path along the side of Harvey Rd. Webster Rd, and Grenier Field Rd. [TA *]	28-Jun-24	\$990,300	\$643,500
June Monthly Total			\$16,036,700	\$12,710,800
Third Quarter Total			\$74,873,500	\$64,979,200

July 2024

COLUMBIA 43441 X-A005(109)	Contact Person: Kirk Mudgett US Route 3 Replacement of an existing concrete box culvert (US 3) located 1000' north of Jordan Hill Rd. [CRDR *]	09-Jul-24	\$1,046,300	\$1,046,300
WOODSTOCK 44259 X-A005(373)	Contact Person: David Scott I-93 Painting 4 bridges on I-93 in Woodstock (2 over US 3 & NHRR and 2 over Pemi River) [Bridg-T1-2-Main-Pres]	09-Jul-24	\$6,143,600	\$6,143,600
ACWORTH 43566C	Contact Person: Jason Ayotte NH 123A NH 123A culvert replacement and roadway repairs (B58 project storm STM77350) [BET-R2R-4, FEMA]	16-Jul-24	\$618,500	\$0

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
July 2024				
JAFFREY 42512 X-A004(885) (LPA)	Contact Person: Leah Savage Stratton Rd Peterborough St Construct and reconstruct sidewalks, crosswalks and bike lanes on Stratton Rd. and Peterborough St. [TA *]	16-Jul-24	\$1,240,200	\$992,100
NEWTON 29617 X-A004(206)	Contact Person: Timothy Dunn NH 108 Safety & operational improvements to Row's Corner (Maple Ave, Amesbury Rd intersection)(~.1m) [Federal-Aid Highway , None-Highway]	16-Jul-24	\$1,595,900	\$1,595,900
BEDFORD - MERRIMACK 16100	Contact Person: Sam Newsom F.E. EVERETT TPK Improvement to Bedford Mainline Toll Plaza to Institute All Electronic Tolling [TPK *]	23-Jul-24	\$13,320,400	\$0
MANCHESTER 42881 X-A004(981) (LPA)	Contact Person: Leah Savage Willow Street/Weston Road Construct a northbound right turn lane and modify lane utilization at Willow St. & Weston Rd Inter. [CMAQ *]	30-Jul-24	\$669,200	\$535,400
July Monthly Total			\$24,634,100	\$10,313,300

August 2024

BEDFORD-LONDONDERRY 44031 X-A005(293)	Contact Person: Cassandra Burns MAAR Resurfacing tier 2 roadway in District 5 [Pave e-T2-Resurf]	06-Aug-24	\$2,859,800	\$2,859,800
DOVER 41824	Contact Person: Sam Newsom NH 16 Bridge Superstructure Replacement for NH 16 NB (#106/133) and SB (#105/133) over Cocheco River [TRR *]	13-Aug-24	\$14,043,000	\$0
JAFFREY 16307 X-A001(234)	Contact Person: Tobey Reynolds US 202 RECONFIGURE "DOG-LEG" INTERSECTION OF US 202, NH 124, AND NH 137 [Bridg-T1-2-Main-Pres, Bridg-T1-2-Rehab-Rcn, Federal-Aid Highway , NON-PAR (dot), NON-PAR (other), None-Highway]	13-Aug-24	\$14,219,700	\$13,987,200
SPRINGFIELD 20509 X-A002(078)	Contact Person: Jennifer Reczek GEORGES MILLS ROAD Georges Mills Rd over Star Lake Outlet Int. of Fisher Corner Rd - Replace Twin 5' Dia Culverts [Bridg-T3-4-Rehab-Rcn, None-Highway]	13-Aug-24	\$2,431,000	\$2,431,000
TROY - JAFFREY 43443 X-A005(110)	Contact Person: Kirk Mudgett NH Route 124 Replacement of a crossing of 3 cmp pipes under Route 124 at Perkins Pond. [CRDR *]	13-Aug-24	\$1,999,500	\$1,999,500

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
August 2024				
LITTLETON 43809 X-A005(203)	Contact Person: David Scott I-93 Preservation of 4 bridges in Littleton carrying I-93 over Ammonoosuc River and NHRR(ABD). [Bridg-T1-2-Main-Pres]	20-Aug-24	\$5,268,500	\$5,268,500
RICHMOND 29055 X-A005(248) (LPA)	Contact Person: Leah Savage WHIPPLE HILL RD OVER ROARING BROOK BRIDGE REPLACEMENT-WHIPPLE HILL RD OVER ROARING BROOK-BR. #065/083 [MOBIL, SAB *]	20-Aug-24	\$3,217,800	\$3,217,800
LEE 41322 X-A004(593)	Contact Person: Jason Tremblay NH Route 125 Bridge Replacement of culvert carrying NH 125 over Little River Br No 073/084 [Bridg-T1-2-Rehab-Rcn]	27-Aug-24	\$5,580,000	\$5,580,000
COLEBROOK 40640 X-A004(448) (LPA)	Contact Person: Kevin Russell US 3 / Main Street Reconst. approx. 2700' of US 3/Main St & Sidewalks from South Main St. traffic island to Beaver Brk [Federal-Aid-LPA, None-Highway, TA *]	31-Aug-24	\$3,538,100	\$3,368,900
August Monthly Total			\$53,157,400	\$38,712,700

September 2024

CHARLESTOWN, NH - SPRINGFIELD, VT 41478 X-A004(651)	Contact Person: David Scott NH 11 Address bridge carrying NH 11 over Conn River between Charlestown, NH and Springfield, Vt (135/052) [Bridg-T3-4-Main-Pres]	10-Sep-24	\$5,626,500	\$5,626,500
COLEBROOK 44029A X-A005(514)	Contact Person: Cassandra Burns US Route 3 Major rehabilitation of roadway [Pave-T2-Resurf]	10-Sep-24	\$1,674,000	\$1,674,000
ASHLAND - BRIDGEWATER 24904 X-A003(003)	Contact Person: David Scott US Route 3 Address Bridge carrying US 3 & NH25 over NHRR and Pemigewasset River (Br No 076/080) [BET-STAL-HQ, Bridg-T1-2-Rehab-Rcn]	17-Sep-24	\$7,347,000	\$7,347,000
SALEM/WINDHAM WIM 44184 X-A005(571)	Contact Person: Julie Mathews I-93 Construct WIM Stations I-93 in Salem and Improvements to Weigh Stations in Windham [TRAFMON]	17-Sep-24	\$1,302,000	\$1,302,000
ANTRIM 14942 (LPA)	Contact Person: Kevin Russell High Street over Great Brook Bridge Replacement -High Street over Great Brook - 174/070 {Red List} [SAB *]	20-Sep-24	\$1,796,800	\$0
September Monthly Total			\$17,746,300	\$15,949,500
Fourth Quarter Total			\$95,537,800	\$64,975,500
Fiscal Year 2024 Total			\$376,232,100	\$225,146,000

ON-SHELF PROJECTS

On Shelf Projects Advertising are subject to availability of funding.
In addition these projects are subject to STIP Amendments to bring them into the current fiscal year.

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
BATH 44094 X-A005(313)	Contact Person: Kirk Mudgett NH Route 135 Replace or rehab 4' x 4' x 110' concrete box culvert under NH 135, 150' north of Locke Rd. [CRDR *]	17-Sep-24	\$1,627,500	\$1,627,500
HAMPTON-PORTSMOUTH 26485A X-A005(269)	Contact Person: Corey Spetelunas Hampton Branch Rail Corridor Construct the NH Seacoast Greenway, from Drakeside Rd north to the Hampton/North Hampton Town line [CMAQ *]	17-Sep-24	\$1,446,600	\$1,446,600
ANDOVER 40392 X-A004(384)	Contact Person: Jason Tremblay US 4 Replacement of bridge carrying US 4 over Blackwater River (143/077) [Bridg-T1-2-Rehab-Rcn]	24-Sep-24	\$3,375,400	\$3,375,400
NOTTINGHAM 40612	Contact Person: Jason Tremblay NH Route 152 Bridge Rehab or Replace of the Red List bridge carrying NH 152 over North River (Br No 141/127) [Bridg-T3-4-Rehab-Rcn]	24-Sep-24	\$1,432,200	\$0
HINSDALE/WINCHESTER/FITZWILLIAM 44187 X-A005(341)	Contact Person: Kirk Mudgett Route 10/12/119 Guardrail upgrades in Hinsdale, Winchester, and Fitzwilliam, Routes 10, 12 and 119. [HSIP *]	30-Sep-24	\$1,581,000	\$1,581,000
STATEWIDE TIER 2 44068 X-A005(328)	Contact Person: Cassandra Burns NH11, NH 25, & NH 118 Resurfacing of sections of NH 11, NH 25, and NH 118 [Pav e-T2-Resurf]	30-Sep-24	\$2,697,000	\$2,697,000
On-Shelf Projects 2024 Total			\$12,159,700	\$10,727,500

NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT

ADVERTISING SCHEDULE

Fiscal Year
2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
October 2024				
STATEWIDE TIER 2 44068 X-A005(328)	Contact Person: Cassandra Burns NH11, NH 25, & NH 118 Resurfacing of sections of NH 11, NH 25, and NH 118 [Pave-T2-Resurf]	01-Oct-24	\$2,697,000	\$2,697,000
HINSDALE/WINCHESTER/FITZWILLIAM 44187 X-A005(341)	Contact Person: Kirk Mudgett Route 10/12/119 Guardrail upgrades in Hinsdale, Winchester, and Fitzwilliam, Routes 10, 12 and 119. [HSIP *]	15-Oct-24	\$1,581,000	\$1,581,000
PLAISTOW 40645 X-A004(454)	Contact Person: Matthew Lampron NH 125 Signal coordination and control along corridor from Mass S/L to Old County Road [Federal-Aid Highway, None-Highway, Other Fed Aid]	15-Oct-24	\$745,100	\$745,100
ANDOVER 40392 X-A004(384)	Contact Person: Jason Tremblay US 4 Replacement of bridge carrying US 4 over Blackwater River (143/077) [Bridg-T1-2-Rehab-Rcn]	22-Oct-24	\$3,375,400	\$3,375,400
NOTTINGHAM 40612	Contact Person: Jason Tremblay NH Route 152 Bridge Rehab or Replace of the Red List bridge carrying NH 152 over North River (Br No 141/127) [Bridg-T3-4-Rehab-Rcn]	22-Oct-24	\$1,432,200	\$0
BATH 44094 X-A005(313)	Contact Person: Kirk Mudgett NH Route 135 Replace or rehab 4' x 4' x 110' concrete box culvert under NH 135, 150' north of Locke Rd. [CRDR *]	29-Oct-24	\$1,627,500	\$1,627,500
CONCORD 44556 X-A005(523)	Contact Person: David Scott NH 132 (East Side Drive) Preservation efforts on 3-span bridge (156/138) carrying NH132 (EASTSIDE DR) over I-393, US 4, US202. [Bridg-T3-4-Main-Pres, NON-PAR (dot)]	29-Oct-24	\$1,636,800	\$1,636,800
NASHUA-MERRIMACK-BEDFORD 13761B	Contact Person: Wendy Johnson FE Everett Turnpike Replace Wire Road and Baboosic Lake Road Bridges over the FE Everett Turnpike (Merrimack). [TPK *]	29-Oct-24	\$20,927,700	\$0
October Monthly Total			\$34,022,700	\$11,662,800
November 2024				
JEFFERSON FUEL DISTRIBUTION SITE UPGRADE 42850G	Contact Person: Matthew Lampron Stage Hollow Road Fuel distribution system replacement at Jefferson patrol shed. [FUEL CAPITAL, NON-PAR (dot)]	05-Nov-24	\$633,300	\$0

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
November 2024				
RAYMOND 44557 X-A005(524)	Contact Person: David Scott NH 107 Preservation efforts on 2-span bridge (146/100) carrying NH107 over LAMPREY RIVER. [Bridg-T3-4-Main-Pres]	05-Nov-24	\$1,232,300	\$1,232,300
ALTON 44456 X-A005(504)	Contact Person: David Smith NH 11 NH Route 11 roadway and culvert replacement (B58 storm project STM77692) [Emergency-FHWA]	19-Nov-24	\$1,627,500	\$1,302,000
CLAREMONT, NH - WEATHERSFIELD, VT 41467 X-A004(642)	Contact Person: David Scott NH 12 & NH 103 Bridge Preservat, bridge carrying NH 12 & 103 over CT River between Claremont NH & Weathersfield Vt [Bridg-T1-2-Main-Pres, Bridg-T1-2-Rehab-Rcn, NON-PAR (Vermont)]	19-Nov-24	\$2,325,000	\$2,022,800
JEFFERSON 42558 X-A004(910)	Contact Person: Kirk Mudgett US Route 2 Replcmt of 13' jack arch bridge at Pricilla Bk. 140/097 and 48" cmp/4x4 conc box just to the south [Bridg-T1-2-Rehab-Rcn, CRDR *]	19-Nov-24	\$1,891,600	\$1,891,600
WOLFEBORO 44455 X-A005(503)	Contact Person: David Smith NH 28 NH Route 28 roadway and culvert replacement (B58 storm project STM77689) [Emergency-FHWA]	19-Nov-24	\$1,209,000	\$967,200
LONDONDERRY 41715 X-A004(724)	Contact Person: Jason Ayotte NH 28/Stonehenge Road Operational and capacity improvements at the intersection of NH 28 & Stonehenge Road. [Federal-Aid Highway , None-Highway]	26-Nov-24	\$3,627,000	\$3,219,500
November Monthly Total			\$12,545,700	\$10,635,400
December 2024				
December Monthly Total			\$0	\$0
First Quarter Total			\$46,568,400	\$22,298,200
January 2025				
COLEBROOK 40651 (LPA)	Contact Person: Nicholas Sanders Harvey Swell Road over East Branch Bridge Rehabilitation-Harvey Swell Road over East Branch-Br. #190/109 [SAB *]	07-Jan-25	\$329,500	\$0
HAMPTON-PORTSMOUTH 26485A X-A005(269)	Contact Person: Corey Spetelunas Hampton Branch Rail Corridor Construct the NH Seacoast Greenway , from Drakeside Rd north to the Hampton/North Hampton Town line [CMAQ *]	07-Jan-25	\$1,446,600	\$1,446,600

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
January 2025				
KEENE 40653 X-A005(496) (LPA)	Contact Person: Leah Savage George Street over Beaver Brook Bridge Replacement-George Street over Beaver Brook-Br. #142/092 [MOBRR *, SAB *]	07-Jan-25	\$1,706,600	\$1,365,200
NEW HAMPTON 25365 X-A003(115)	Contact Person: David Scott Smith Crossing Removal of Bridge carrying Smith Crossing over NH Railroad (240/104) (Red List) [Bridg-T3-4-Rehab-Rcn]	07-Jan-25	\$239,000	\$239,000
ORFORD 41151 X-A005(251) (LPA)	Contact Person: Leah Savage Archertown Road Bridge Replacement - Archertown Road over Jacobs Brook-Br. No. 080/120 [MOBIL, SAB *]	07-Jan-25	\$1,655,400	\$1,655,400
HILLSBOROUGH 41368 X-A004(609) (LPA)	Contact Person: Anthony Puntin West Main Street / NH Rte 149 Construct approximatly 4,600 feet of sidewalk along Route 149 from Edgebrook Road to 77 W. Main. [HSIP *, NON-PAR (other), TA *]	12-Jan-25	\$1,823,200	\$1,412,400
ALSTEAD 44101	Contact Person: Ronald Grandmaison 10 Summer St Building Demo Building Demolition [NON-PAR (dot), NON-PAR (other), Pave-T3-4- Rehab]	14-Jan-25	\$238,100	\$0
HENNIKER - HOPKINTON 40633 X-A004(443)	Contact Person: Michael Mozer US 202, NH 9, NH 127 Intersection Improvements at US 202, NH 9 and NH 127 [Federal-Aid Highway , None-Highway]	14-Jan-25	\$2,934,500	\$2,934,500
PORTSMOUTH 20258 X-A002(061) (LPA)	Contact Person: Leah Savage Peverly Hill Rd. Const. new sidewalk and striped bicycle shoulders and associated drainage along Peverly Hill Road. [CMAQ *, Federal-Aid-LPA, NON-PAR (other)]	14-Jan-25	\$6,342,600	\$3,876,200
WARNER 15907 X-A001(029)	Contact Person: Jason Tremblay NH 127 NH 127 over Warner River - Bridge Replacement or Rehab of a State Red List Bridge (254/180) [Bridg-T3-4-Rehab-Rcn, Other Fed Aid]	14-Jan-25	\$3,023,100	\$0
PELHAM 29450 X-A005(218) (LPA)	Contact Person: Anthony Puntin Old Bridge Street over Beaver Brook BRIDGE REHABILITATION-OLD BRIDGE ST OVER BEAVER BROOK-BR. #109/081 [MOBIL, SAB *]	20-Jan-25	\$1,348,000	\$1,348,000
LEBANON 24221 X-A005(250) (LPA)	Contact Person: Julie Avenant TRUES BROOK RD OVER BLOODS BROOK BRIDGE REPLACEMENT-TRUES BROOK RD OVER BLOODS BROOK-BR. #066/059 [MOBIL, SAB *]	21-Jan-25	\$3,627,000	\$3,627,000

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
January 2025				
SUNAPEE 44438A X-A005(529)	Contact Person: Ronald Grandmaison NH Route 11 Reconstruction of the roadway damaged by slope failure due to heavy rain event [Emergency -FHWA]	21-Jan-25	\$2,790,000	\$2,790,000
PELHAM 41751A X-A005(333) (LPA)	Contact Person: Anthony Puntin NH 128 & NH 111A Intersection Improvements (roundabout) at Mammoth (NH 128) and Marsh Rd (NH111A) [CMAQ *]	27-Jan-25	\$1,245,700	\$747,400
CONCORD 44599 X-A005(533)	Contact Person: Kirk Mudgett NH 9 & NH 106 Rehab of 84" cmp under NH 9 just east of Exit 3 I-393, and 84" cmp under NH 106 just north of there [CRDR *]	28-Jan-25	\$781,200	\$781,200
STATEWIDE EASTERN LIGHTING 43305	Contact Person: Sam Newsom I-95 & NH-16 High mast light conversions to LED [TRR *]	28-Jan-25	\$920,700	\$0
STRATHAM 43001	Contact Person: Kirk Mudgett Squamscott Rd. Replacement of two 18" rcp culverts 1/4 mi east on NH Route 108. [NON-PAR (other)]	28-Jan-25	\$942,700	\$0
January Monthly Total			\$31,393,900	\$22,222,900

February 2025

DISTRICT 1 16161N	Contact Person: Cassandra Burns Various Resurfacing various Tier 2, 3, and 4 roadways in District 1. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	04-Feb-25	\$3,112,600	\$0
DISTRICT 2 16162N	Contact Person: Cassandra Burns Various Resurfacing various Tier 2, 3 and 4 roadways in District 2. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	04-Feb-25	\$2,848,000	\$0
DISTRICT 3 16163N	Contact Person: Cassandra Burns Various Resurfacing various Tier 2, 3 and 4 roadways in District 3. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	04-Feb-25	\$3,190,600	\$0
DISTRICT 4 16164N	Contact Person: Cassandra Burns Various Resurfacing of various Tier 2, 3 and 4 roadways in District 4. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	04-Feb-25	\$2,463,700	\$0
DISTRICT 5 16165N	Contact Person: Cassandra Burns Various Resurfacing of various Tier 2, 3, and 4 roadways in District 5. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	04-Feb-25	\$2,060,700	\$0

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
February 2025				
DISTRICT 6 16166N	Contact Person: Cassandra Burns Various Resurfacing of various Tier 2, 3, and 4 roadways in District 6. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	04-Feb-25	\$1,994,600	\$0
RYE 43002 X-A005(008)	Contact Person: Kirk Mudgett NH Route 1A Replacement of 4 ft x 5.5 ft stone walled, concrete deck culvert just north of Locke Rd. [CRDR *, NON-PAR (other)]	11-Feb-25	\$1,164,300	\$4,700
STATEWIDE PAVEMENT MARKINGS 44648	Contact Person: Lee Baronas Pavement Markings Pavement Marking Maintenance via Contractor. Limited to Stenciled and Transverse Markings. [BET-MAR-HQ, NON-PAR (dot)]	11-Feb-25	\$299,500	\$0
ORFORD 40366 X-A004(371)	Contact Person: David Scott NH Route 25A Bridge Replacement is anticipated for the bridge carrying NH Route 25A over Brackett Brook (217/112) [Bridg-T3-4-Rehab-Rcn]	25-Feb-25	\$1,860,000	\$1,860,000
ORFORD 41390 X-A004(620)	Contact Person: David Scott NH Route 25A Bridge Rehab or Replacement of the bridge carrying NH Route 25A over Baker Pond Brook (219/112) [Bridg-T3-4-Rehab-Rcn]	25-Feb-25	\$982,800	\$0
NEW CASTLE 42517 X-A004(889) (LPA)	Contact Person: Tom Jameson Wentworth Road NH1B Beach Hill Road Neals Pit Lane Construct bicycle shoulders and sw along Wentworth Rd, NH 1B from Beach Hill Rd. To Neals Pit Ln [TA *]	27-Feb-25	\$323,300	\$258,700
LEBANON 13558A X-A000(235) (LPA)	Contact Person: Julie Avenant NH 12A NH 12A Bridge Replacement over State of NH RR; Bridge# 062/117 (MOBRR-221) [Bridg-LPA-Rehab-Rcn, MOBRR *, NON-PAR (other), SAB *]	28-Feb-25	\$13,430,100	\$10,021,700
SWANZEY 41403 X-A005(219) (LPA)	Contact Person: Julie Avenant Christian Hill Road over NHRR Bridge Replacement-Christian Hill Road over NHRR-Br. #098/122 [MOBIL, SAB *]	28-Feb-25	\$1,224,900	\$1,224,900
February Monthly Total			\$34,955,100	\$13,370,000

March 2025

NEWINGTON 42879 X-A004(979) (LPA)	Contact Person: Tom Jameson New Hampshire Ave/Arboretum Dr/Pease Blvd Construct right turn lane on the Northbound direction of New Hampshire Ave Intersection [CMAQ *]	03-Mar-25	\$478,000	\$382,400
--	--	-----------	-----------	-----------

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
March 2025				
CAMPTON 43955	Contact Person: Kirk Mudgett NH Route 175 Replacement of a 3.5' w x 6' h stone box culvert (Route 175) located 0.4 mi. north of Pulifier Rd. [BET-DRG-HQ, NON-PAR (dot)]	04-Mar-25	\$1,197,800	\$0
DOVER 42872	Contact Person: Sam Newsom NH 16 (Spaulding Turnpike) Bridge Rehabilitation Spaulding Turnpike (NH 16) over NH 108 [TRR *]	04-Mar-25	\$9,332,600	\$0
STATEWIDE CHIP SEAL 2025 43287	Contact Person: Cassandra Burns Various Chip sealing various tier 3, and 4 roadways. [Pave-T3-4-Resurf]	04-Mar-25	\$930,000	\$0
ALSTEAD 43566A One Contract With 43566B	Contact Person: Jason Ayotte NH 123A NH 123A Roadway and slope stabilization repair at approximately MM 2.0 (B58 project storm STM77350) [BET-R2R-4, BET-STAL-HQ, FEMA]	11-Mar-25	\$1,613,200	\$0
ALSTEAD 43566B One Contract With 43566A	Contact Person: Jason Ayotte NH 123A NH 123A Roadway and slope stabilization repair at approximately MM 0.2 (B58 project storm STM77350) [BET-R2R-4, FEMA]	11-Mar-25	\$200,000	\$0
CHARLESTOWN-FITZWILLIAM RS 28956 X-A004(172)	Contact Person: Corey Spetelunas NH Route 11 & 12 Installation of centerline and shoulder rumble strips along State roadways. [HSIP *]	11-Mar-25	\$446,400	\$446,400
STATEWIDE CRACK SEAL (NORTH) 44044 X-A005(295)	Contact Person: Cassandra Burns Various Crack sealing various Tier 1 and 2 roads in Northern half of the State. [Pave-T1-Resurf, Pave-T2-Resurf]	11-Mar-25	\$412,900	\$412,900
MILTON, NH-LEBANON, ME 40658 X-A004(865)	Contact Person: Matthew Lampron Townhouse Road over Northeast Pond Bridge Replacement-Townhouse Road over Northeast Pond-formerly Br. #168/152 - proposed Br. #168/151 [MOBRR *, NON-PAR (Maine)]	18-Mar-25	\$1,436,000	\$574,400
ANDOVER 20650 X-A002(084)	Contact Person: Timothy Dunn NH 11 Replace 2 bridges - NH 11 over NHRR(ABD) (206/137) and NH 11 over Sucker Brook (208/137) [Bridg-T1-2-Rehab-Rcn, Ear-NH037, Ear- NH078, Federal-Aid Highway, None-Bridge]	25-Mar-25	\$7,074,700	\$7,074,700
DERRY-LONDONDERRY 13065C A005(208)	Contact Person: Wendy Johnson TSIENNETO ROAD Construction of Tsienneto Road from 13065B easterly to the NH Route 102 intersection [Other Fed Aid]	25-Mar-25	\$17,372,300	\$17,372,300
March Monthly Total			\$40,493,900	\$26,263,100

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
		Second Quarter Total		
			\$106,842,900	\$61,856,000
April 2025				
NASHUA-MERRIMACK-BEDFORD 13761C	Contact Person: Wendy Johnson FE Everett Turnpike FE Everett Turnpike widening in Merrimack of a 2-lane section from Exit 11 to south of Exit 13. [TPK *]	29-Apr-25	\$116,038,200	\$0
		April Monthly Total		
			\$116,038,200	\$0
May 2025				
WILTON 15767 (LPA)	Contact Person: Julie Avenant KING BROOK ROAD Bridge Rehabilitation-King Brook Rd over King Brook-Br. #074/060 [SAB *]	16-May -25	\$977,300	\$0
SALEM 44650 X-A005(560)	Contact Person: David Scott Rockingham Mall Entrance Address preservation needs of bridge carrying Rockingham Mall Entrance (Salem 087/063) incl paint. [Bridg-HIB-Main-Pres]	20-May -25	\$5,580,000	\$5,580,000
		MayMonthlyTotal		
			\$6,557,300	\$5,580,000
June 2025				
BARRINGTON 41410 X-A005(225) (LPA)	Contact Person: Kevin Russell Old Canaan Road over Spruce Brook Bridge Replacement-Old Canaan Road over Spruce Brook-Br. #052/059 [SAB *]	01-Jun-25	\$858,400	\$0
BOW 24224 (LPA)	Contact Person: Kevin Russell RIVER RD OVER BOW BOG BROOK BRIDGE REPLACEMENT-RIVER RD OVER BOW BOG BROOK-BR. #184/127 [SAB *]	01-Jun-25	\$1,211,400	\$0
PELHAM 16145 X-A001(151)	Contact Person: David Scott MAIN STREET MAIN ST OVER BEAVER BROOK - BR REPLACEMENT (BR. NO. 110/090) AND CULV REPLACEMENT (BR. NO. 111/090) [Bridg-T3-4-Rehab-Rcn, Other Fed Aid]	03-Jun-25	\$2,883,000	\$2,883,000
HINSDALE, NH - BRATTLEBORO, VT 12210D X-A004(821)	Contact Person: David Scott NH Route 119 Bridge Rehab of bridges carrying NH Route 119 over Conn River between Hinsdale and Brattleboro [Bridg-T3-4-Rehab-Rcn, NON-PAR (Vermont)]	10-Jun-25	\$7,648,300	\$6,118,700
TROY 40370 X-A004(373) One Contract With 40371	Contact Person: Jason Tremblay NH Route 12 Bridge Replacement of bridge carrying NH 12 over S Branch Ashuelot River (Br No 089/114) [Bridq-T1-2-Rehab-Rcn]	10-Jun-25	\$3,809,400	\$0

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
June 2025				
TROY 40371 X-A004(374) One Contract With 40370	Contact Person: Jason Tremblay NH Route 12 Rehabilitation of of the bridge (Br No 096/091) carrying NH Route 12 over NHRR (ABD) [Bridg-T1-2-Rehab-Rcn]	10-Jun-25	\$1,989,700	\$1,989,700
THORNTON 40613	Contact Person: Jennifer Reczek NH 49 Deck Replacement and Scour Protection f or the bridge carrying NH 49 over Mad River (Br No 239/152) [Bridg-T3-4-Rehab-Rcn]	17-Jun-25	\$5,497,100	\$0
FRANCONIA 40514 X-A004(423)	Contact Person: Cassandra Burns I-93 Rehab (4R) of I-93 from MM 111.6 (south of Exit 35) to MM 116.1. Includes ramps at 35, 36, & 37. [Pave-T1-Rehab]	24-Jun-25	\$16,955,000	\$16,955,000
June Monthly Total			\$40,852,300	\$27,946,400
Third Quarter Total			\$163,447,800	\$33,526,400
July 2025				
SWANZEY 27692 X-A003(591)	Contact Person: Jason Tremblay NH Route 32 Address Red List Bridge (149/072) carrying NH Route 32 over Martin Brook in the Town of Swanzey [Bridg-T3-4-Rehab-Rcn]	15-Jul-25	\$1,288,800	\$0
ALSTEAD 40649 X-A005(159) (LPA)	Contact Person: Julie Avenant Hill Road over Darby Brook Bridge Replacement-Hill Road over Darby Brook-Br. #059/134 [MOBIL, SAB *]	31-Jul-25	\$1,190,600	\$1,190,600
July Monthly Total			\$2,479,400	\$1,190,600
August 2025				
PETERBOROUGH 44289 X-A005(380)	Contact Person: Kirk Mudgett US Route 202 Rehabilitation or replacement of 4'x6'/72" stone box/cmp under Route 202, 1900 ft north of NH 101. [CRDR *]	12-Aug-25	\$2,036,700	\$2,036,700
ANDOVER 41407 X-A005(220) (LPA)	Contact Person: Anthony Puntin Lawrence Street over Blackwater River Bridge Replacement-Lawrence Street over Blackwater River-Br. #098/093 [MOBIL, SAB *]	19-Aug-25	\$3,390,900	\$3,390,900
CHICHESTER 40631 X-A004(441)	Contact Person: Loretta Doughty NH 28 and Main Street Intersection Improvements [None-Highway]	26-Aug-25	\$1,086,400	\$1,086,400

Fiscal Year
2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
August 2025				
NORTH HAMPTON 24457 X-A002(909) One Contract With 43938	Contact Person: Jason Ayotte US Route 1 Superstructure replacement of bridge carrying US 1 over Boston & Maine RR (Red List Br No 148/132) [Bridg-T1-2-Rehab-Rcn, Federal-Aid Highway , None-Bridge]	26-Aug-25	\$4,714,700	\$4,714,700
NORTH HAMPTON 43938 X-A005(266) One Contract With 24457	Contact Person: Jason Ayotte US Route 1 Culvert replacement of an approximate 4' x 4' concrete/stone box culvert [CRDR *]	26-Aug-25	\$860,400	\$860,400
August MonthlyTotal			\$12,089,100	\$12,089,100
September 2025				
DURHAM 42523 X-A004(892)	Contact Person: Timothy Dunn US 4 / Madbury Rd Implement intersection saf ety improvements [HSIP *]	30-Sep-25	\$1,912,100	\$1,912,100
September MonthlyTotal			\$1,912,100	\$1,912,100
Fourth Quarter Total			\$16,480,600	\$15,191,800
Fiscal Year 2025 Total			\$333,339,700	\$132,872,400

ON-SHELF PROJECTS

On Shelf Projects Advertising are subject to availability of funding.
In addition these projects are subject to STIP Amendments to bring them into the current fiscal year.

Fiscal Year 2025

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
LOUDON 40632 X-A004(442)	Contact Person: Timothy Dunn NH 106 and South Village Road Intersection Improvements [Federal-Aid Highway , None-Highway , Other Fed Aid]	12-Nov -24	\$2,862,500	\$2,862,500
PLAISTOW - KINGSTON 10044E X-A000(378)	Contact Person: Wendy Johnson NH 125 Reconstruct NH 125: anticipated 3 lanes, from south of town line northerly approx 1.8 mi [Federal-Aid Highway , Other Fed Aid]	22-Apr-25	\$16,598,900	\$16,598,900
SHELBURNE 40551 X-A004(430) One Contract With 42966	Contact Person: Jason Tremblay North Road Bridge Rehabilitation of the bridge carrying North Road over Androscoggin River (Br No 075/113) [Bridg-T3-4-Rehab-Rcn]	23-Sep-25	\$3,363,300	\$3,363,300
SHELBURNE 42966 X-A005(003) One Contract With 40551	Contact Person: Jason Tremblay North Road North Road Bridge Preservation for Shelburne Br. No. 075/110. [Bridg-T3-4-Main-Pres]	23-Sep-25	\$505,600	\$505,600
On-Shelf Projects 2025 Total			\$23,330,300	\$23,330,300